

Project Details	
Year	2021
Parent Department	Department of Enterprise & Trade & Employment
Name of Contracting Body	IDA Ireland
Name of Project / Description	Upgrade Works at Raheen BT Park
Procurement Details	
Advertisement Date	19 <sup>th</sup> February 2021
Tender Advertised In	Official Journal of European Union
Awarded to	John Craddock Ltd
EU Contract Award Notice Date	30 <sup>th</sup> August 2021
Contract Price	<b>€11,494,657.15</b>
Progress	
Start Date	30 <sup>th</sup> August 2021
Spend in Year under Review (2021)	€1,593,014.58
Cumulative Spend to end of year (2021)	€1,593,014.58
Projected Final Cost	<b>€13,605,197.15</b>
	Potential Additions (Including Watermain and Cyclist facilities): €2,110,540. (Subject to change order)
Value of Contract Variations	€0.00
Date of Completion/Expected Completion Date	28 <sup>th</sup> April 2023
Outputs	
Expected Output on Completion	Carriageway upgrade, improved pedestrian and cyclist mobility and watermain replacement.
Output achieved to date	45% completion of tendered works

Project Details	
Year	2021
Parent Department	Department of Enterprise & Trade & Employment
Name of Contracting Body	IDA Ireland
Name of Project / Description	Finisklin Advanced Office Building
Procurement Details	
Advertisement Date	05/07/2019
Tender Advertised In	OJEC
Awarded to	JJ Rhatigan & Co
EU Contract Award Notice Date	14/10/2020
Contract Price	€12,086,337
Progress	
Start Date	17 <sup>th</sup> August 2021
Spend in Year under Review (2021)	€7,092,935.00
Cumulative Spend to end of year (2021)	€12,086,337

Projected Final Cost	Final account process
Value of Contract Variations	Per above
Date of Completion/Expected Completion Date	November 2021
<b>Outputs</b>	
Expected Output on Completion	New 45k sq ft AOB
Output achieved to date	Completed